



Cave Creek Landfill Remediation Project

Weekly Update for week ending 4/9/2021

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- Work on the GWTS Phase 1 system has been completed.

Phase 2 GWTS (Conveyance Pipeline)

- Wood received comments to the 03/22/2021 submission of documents to the City of Phoenix (COP) building inspector for the Phase 2 conveyance pipeline and is preparing responses to the comments.

Phase 3 GWTS (Injection Well and Infrastructure)

- Responses to subcontractor questions to the RFP were released on 04/05/2021.
- Subcontractor bids for GWTS Phase 3 construction are due 04/16/2021.

SVE Operations (Source Remediation)

- The SVE system operated throughout the reporting period.

Groundwater Characterization (Monitoring Well Installation)

- MW-14 and MW-15 Access
 - Wood is working with a real estate subcontractor to expedite access for installation of MW-14 and MW-15 on Dove Valley Ranch golf course property.
- MW-16 and MW-17 Access
 - The Arizona State Land Department (ASLD) Board approved the access agreement application on 04/08/2021.
 - The ASLD Real Estate Department is finalizing the package for submittal to Maricopa County for approval.
- Proposals for well installation were received from drilling subcontractors on 03/29/2021, Wood is evaluating the proposals and will make a recommendation for the preferred driller by 04/30/2021.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 04/05/2021.

Reporting

- No site related reports were submitted during the previous period.

Permitting

- A draft Industrial User (IU) discharge permit was prepared for submission to the COP Pretreatment Department for the discharge of water generated during injection well maintenance.
- A call between Wood and the COP Pretreatment Department is scheduled for 04/16/2021 to discuss the IU discharge permit application prior to submittal.