



## **Cave Creek Landfill Remediation Project**

*Weekly Update for week ending 4/16/2021*

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

### **Phase 2 GWTS (Conveyance Pipeline)**

- Wood submitted responses to City of Phoenix (COP) comments to the GWTS Phase 2 building permit as-builts on 04/16/2021.

### **Phase 3 GWTS (Injection Well and Infrastructure)**

- Subcontractor bids for GWTS Phase 3 construction are due 04/19/2021.
- Wood's recommendation for a construction subcontractor is anticipated by 04/30/2021.

### **SVE Operations (Source Remediation)**

- The SVE system operated throughout the reporting period.

### **Groundwater Characterization (Monitoring Well Installation)**

- MW-14 and MW-15 Access
  - A meeting between CEI (real estate subcontractor) and representatives of Dove Valley Ranch (DVR) golf club was held on 04/16/2021 to discuss access for the installation of MW-14 and MW-15.
- MW-16 and MW-17 Access
  - The Arizona State Land Department (ASLD) Board approved the access agreement application on 04/08/2021.
  - The ASLD Real Estate Department is finalizing the package for submittal to Maricopa County for approval.
- Wood is evaluating the proposals from drilling subcontractors and will make a recommendation for the preferred driller by 04/30/2021.

### **Communications**

- Wood provided Maricopa County and ADEQ with a project update via email on 04/12/2021.

### **Reporting**

- No site related reports were submitted during the previous period.

### **Permitting**

- A draft Industrial User (IU) discharge permit is being prepared for submission to the COP Pretreatment Department for the discharge of water generated during injection well maintenance.
- A call between Wood and the COP Pretreatment Department was held on 04/15/2021 to discuss the IU discharge permit application prior to submittal.