



Maricopa County - Queen Creek Landfill Remediation Project

Update for two-week period ending 1/6/2023

Below is a summary of activity at the closed Queen Creek Landfill from the last two weeks, and a look ahead at scheduled activities.

Sampling and Monitoring

- Next sampling is planned for late January 2023.

Drilling Operations

- During the week of 12/26/23, drilling was resumed at MW-8 and proceeded intermittently throughout the week due to rain in the area.
- During the week of 1/2/23, drilling was resumed at MW-8 and proceeded intermittently throughout the week due to rain in the area. A depth of 227 feet below ground surface (ft-bgs) was reached and the driller is awaiting recharge to ensure groundwater sampling depth is attained. If groundwater is not reached, the well will be drilled until a depth where consistent groundwater sampling can be performed.

Communications

- No meetings in the last two weeks.

Upcoming Activities

- MC to work with the Town of Queen Creek to select locations for four off-site monitoring wells, one upgradient well and 3 downgradient wells.
- Mobilization to and drilling of MW-7 and MW-6 to complete the well depth to reach groundwater.

Please visit [Maricopa.gov/5848](https://www.maricopa.gov/5848) for additional information or email landfillprojects@maricopa.gov.