



Maricopa County - Queen Creek Landfill Remediation Project

Update for two-week period ending 1/20/2023

Below is a summary of activity at the closed Queen Creek Landfill from the last two weeks, and a look ahead at scheduled activities.

Sampling and Monitoring

- Next sampling is planned for late January 2023.

Drilling Operations

- During the week of 1/9/23, the well at MW-8 was installed with the water level at 210 feet below ground surface (ft-bgs) and the well screen installed a depth of 240 ft-bgs.
- During the week of 1/16/23, drilling was finished at MW-7. Well construction will be finished on Monday 1/23.

Communications

- Maricopa County's response to ADEQ's draft Consent Order was discussed with the ADEQ Solid Waste team and revised dates for the Compliance Schedule were reviewed and accepted by ADEQ. The Consent Order will be issued in the near future.

Upcoming Activities

- Well development of MW-6, MW-7, and MW-8 will occur during the week of 1/23.
- Well sampling will occur on 1/31/23 and 2/1/23.
- Pickup of the roll-off bins containing removed soil/landfill remnants from the drilling activities will occur in late Jan/early Feb.
- Additional gravel will be installed on top of the landfill to repair routing from heavy equipment mobilization on site following the removal of roll-off bins.

Please visit [Maricopa.gov/5848](https://www.maricopa.gov/5848) for additional information or email landfillprojects@maricopa.gov.